

Field Maintenance Summary — FMS-2025-004

Document ID: FMS-2025-004

Reporting Period: 2025-11-01 to 2025-11-30

Site / Region: NW-PowerPool (all sites: WIND-024, WIND-014, WIND-003, plus secondary)

Field Supervisor: Diego Mendoza-Ruiz, Lead Field Supervisor, NW-PowerPool

Distribution: Regional Maintenance Manager (Karen Hsu); Operations Planning; Procurement Liaison; VP Operations (M. Ostrowski); Safety Officer

Section 1 — Reporting Period Summary

I am back from rotation. Catching up on what happened in October from Aiko's handover (FMS-2025-003) and adding November's events on top. November was the month when I stopped pretending we are still running a normal maintenance program. We are not. We are running an emergency-repair operation with preventive scheduling on the side.

WO statistics, November 2025, NW-PowerPool (all sites):

Category	Planned	Completed	Deferred / Bumped	Emergency
Preventive WOs	31	19	12	n/a
Corrective WOs	22	14	8	n/a
Emergency WOs	0	n/a	n/a	3
Inspections	16	16	0	n/a

Twelve preventive WOs deferred again. Eight corrective WOs deferred — these are not "nice to have," these are responses to inspection findings.

Section 2 — Significant Events

11/12, 02:14 PT — SUB-10629 soc_drift outage, NW-PowerPool-WIND-024.

Hitachi Energy substation equipment, battery management system. Same failure family as the WIN-10058 May event. State-of-charge drift through the night triggered

a protective trip at 02:14. Duration 107 hours. Lost generation 2,609.0 MWh. OIR-2025-008 has the full write-up.

The BMS unit involved is the one whose firmware refresh has been on the deferred list since January (WO-2025-00153, see FMS-2025-001 for the original list). Eleven months deferred. Apex mobilized — fifth Apex deployment to WIND-024 in the trailing 12-month window. Their crew lead Brad Holstein arrived with the same playbook: replacement recommendation, \$478,000 invoiced for the response, scope quoted at an additional \$1.1M to replace the full BMS cabinet. Engineering is reviewing.

11/17 — WIN-10016 GE turbine vibration follow-up, NW-PowerPool-WIND-014.

Inspection-flagged vibration trend (recorded since May) crossed 14% above baseline. Standard MS-2025-03 threshold is 15%. We held against the threshold and proceeded with a planned bearing service. CPS on site, scheduled, \$73,000. No emergency. Asset back in service in 4 days. This is what normal looks like, when we are allowed to do it.

11/23 — WIN-10011 efficiency decline alert, NW-PowerPool-WIND-024.

Pre-cursor signal for what would become OIR-2025-009 in early December. Did not trip. We logged the alert and queued an inspection.

Three EPA activations in November. All three at WIND-024. This is the fifth time in calendar 2025 that Apex has been on site at WIND-024.

Section 3 — Vendor Activity

- **Apex:** Three dispatches, \$1,124,000 total. Most expensive single response was the SUB-10629 event at \$478,000.
- **CPS:** Twelve scheduled WOs completed plus the WIN-10016 bearing service. Maria Tonkin's surge crew is the only reason our preventive completion held above 60%. The surge extension is scheduled to expire 12/31 and I have not yet had it confirmed for Q1 FY2026.
- **Siemens Gamesa OEM service:** Scheduled warranty inspection on WIN-10131 the week of 11/4. Repeated the replacement recommendation from June. Quote stands at \$1.2M. MOC-2025-022 still pending — now eight months.
- **Heartland Reliability Partners:** Site visit on 11/19 for the pilot scoping under VRA-2025-004. Walked WIND-024 with their senior engineer, Priya Subramanian. She made a comment that I want on the record because it is the most useful sentence anyone has spoken on this site in 18 months: "Your asset cohort is past the point where condition-based maintenance can save it. You need a replacement program for the WIND-024 turbines and a service contract structured around availability, not parts."

I told her that is what the next OER from Margaret was likely to say. She said: "Then you already know."

Section 4 — Open Issues / Backlog

- **Five Apex deployments to WIND-024 in 12 months.** Brad Holstein's crew has been on site in January, May, June, August, and November. None of those responses resulted in a permanent fix. We are paying \$400K–\$700K per visit for symptomatic repair on assets that need replacement.
- **Deferred PM list now stands at 31 open WOs across the region.** That number is from Karen's tracker as of 11/28. Nine of them are older than 180 days.
- **MOC-2025-022 — eight months pending.**
- **CAR-2024-118 — one year and counting.**
- **CSM-7 cadence dispute — unresolved.**
- **WIN-10131** — quote in dispute, no determination from engineering.
- **TRA-10561** — Period A May event and pre-Period-B October vibration trend; the transformer is going to fail again before the December freeze if we don't act.

I will state the conclusion plainly for the record: **We are now in an emergency-repair cycle that we cannot break out of without a maintenance plan reset.** The current pattern is to fail, dispatch Apex, replace components, return to service, and fail again in 60–120 days. Five Apex deployments to WIND-024 in twelve months is not a maintenance program. It is a financial transfer from us to a vendor.

Section 5 — Resource & Safety Notes

Crew of 11 plus three CPS surge technicians. Two FMP-2 exceedances logged in November (both on the SUB-10629 response week). CAR-2025-006 remains open.

Weather: cold and dry. No restricted-climbing days. The November storms missed our footprint. We were lucky on weather and unlucky on equipment.

No injuries. One near-miss on 11/24 (slipping hazard on transformer pad ice). Logged.

Section 6 — Forward Look

December is going to be the test. WIN-10011 efficiency decline alert (11/23) tells me a December outage is coming. TRA-10561 is also setting up — Aiko's notes from October showed elevated bushing temperature trend, and the unit already failed once in May.

If the WIN-10131 disposition does not move in the next 30 days, I expect another Apex dispatch on it in Q1 FY2026 at a price we will not be happy about.

I am asking Karen to formally escalate to Operations leadership that the deferred-WO backlog, the MOC, the OEM standard conflict, and the EPA pattern need a year-end reset. Otherwise FY2026 will be FY2025 with bigger invoices.

Submitted by:

Diego Mendoza-Ruiz
Lead Field Supervisor, NW-PowerPool
Cascadia Renewable Operations LLC

References:

- OIR-2025-008 — SUB-10629 soc_drift outage, 2025-11-12
- FMS-2025-001 — January 2025 deferred WO list (origin of WO-2025-00153)
- FMS-2025-003 — October 2025 summary, EMR-2025-004 cooling system narrative
- VRA-2025-004 — Heartland Reliability Partners pilot agreement
- MOC-2025-022 — OEM Threshold Override (pending)
- CAR-2024-118 — Preventive Maintenance Cadence (open)